

WLA EUL Housing Phasing Plan & Release Parcel Schedule

Last Updated June 16, 2023

* Release date represents the date when the subject asset is conveyed by VA to the Developer

** These Buildings have critical path dependencies, with timing contingent upon completion of other Projects (i.e. Kitchen, etc.)

[Key]: EUL Project Statuses

	Open & Operational
	Construction Complete; Lease-Up Underway
	Construction Started; Activities Ongoing
	EUL/Sublease Negotiations Underway
	Preliminary Planning Activities Underway

This is a planning document and subject to change. Timelines and schedules shown are estimates and dependent upon factors such as availability of funding, developer acquisition of financing, completion of lease negotiations, and fulfillment of all EUL statutory & program obligations.

Building #	Developer	Status	Proposed Parcel Release Date*	Construction Start	Construction Finish	Official Opening	TOTAL Veteran Housing Units	CUMULATIVE TOTAL Veteran Housing Units
209	Shangri-La	Open	--	--	--	6/30/2017	54	54
207	PD (TSA)	Lease-Up In Progress	--	December 2020	December 2022	2/28/2023	59	113
205	Shangri-La	Lease-Up In Progress	--	August 2021	May 2023	5/2/2023	67	180
208	Shangri-La	Lease-Up In Progress	--	August 2021	May 2023	5/2/2023	53	233
MacArthur Field Phase I	CORE	In Construction	--	December 2022	June 2024	TBD	74	307
404	PD (Century)	In Construction	--	November 2022	October 2024	TBD	72	379
402	PD (TSA)	In Construction	--	January 2023	November 2024	TBD	118	497
156 & 157	PD (Century)	In Construction	--	June 2023	May 2025	TBD	110	607
MacArthur Field Phase II	CORE	Negotiating Lease	10/23/2023	November 2023	April 2025	TBD	74	681
158	PD (Century)	Negotiating Lease	8/1/2023	November 2023	October 2025	TBD	49	730
210	PD (U.S.VETS)	Preliminary Planning	4/1/2024	May 2024	March 2026	TBD	38	768
408 (Lot 20)	PD (TSA)	Preliminary Planning	5/2/2024	June 2024	May 2026	TBD	68	836
300**	PD (U.S.VETS)	Preliminary Planning	8/31/2024	December 2024	June 2026	TBD	43	879
256	PD (U.S.VETS)	--	4/2/2025	June 2025	June 2027	TBD	40	919
409 (Lot 18)	PD (TSA)	--	8/1/2025	October 2025	October 2027	TBD	94	1013
13 & 306 (Canteen)	PD (U.S.VETS)	--	9/2/2026	November 2026	October 2028	TBD	24	1037
258	PD (Century)	--	2/1/2027	April 2027	April 2029	TBD	45	1082
400 (Lot 49)	PD (TSA)	--	5/2/2027	July 2027	July 2029	TBD	65	1147
407 (Lot 21) & 236 (Police)**	PD (TSA)	--	4/1/2028	June 2028	June 2030	TBD	68	1215
410 & 337 (Research Animal)	PD (Century)	--	8/1/2029	October 2029	September 2031	TBD	80	1295
415, 415A, & 342 (Research)**	PD (Century)	--	8/2/2031	October 2031	September 2033	TBD	84	1379
413, 413A, & 340**	PD (TSA)	--	8/12/2031	October 2031	October 2033	TBD	74	1453
414, 414A, 117 & 346 (Research)**	PD (U.S.VETS)	--	8/12/2031	October 2031	October 2033	TBD	92	1545
206	PD (TSA)	--	6/14/2032	August 2032	August 2034	TBD	48	1593
257	PD (U.S.VETS)	--	6/14/2032	August 2032	August 2034	TBD	48	1641